



Bi-weekly update #57 for the Bay Shore former Manufactured Gas Plant site – Nov. 19 – Dec. 3.

Air Monitoring Status: No exceedances have been noted. Air monitoring continues during intrusive activities in OU-3 and OU-4. Monitoring results have been within the acceptable limits set in the Work Plan.

Operable Unit 1 (OU-1):

Oxygen Injection System: The oxygen injection system installed along Union Boulevard is operating efficiently. Contaminant levels in groundwater leaving the site have fallen sharply since the system was installed.

Ozone Treatment System: Construction of the Ozone treatment building is complete and the system is operational.

In-situ Treatment System: Pre-design work is continuing to allow the evaluation of the most appropriate technologies including proper mix of oxidation agents and injection concentrations.

Construction on North Clinton Avenue: Construction on North Clinton Ave. during the week of Nov. 30 is attributable to relining of the sanitary line. This section of the line had been adjusted following the installation of the barrier wall. This work is being conducted at the request of the Department of Public Works.

Investigation of the area immediately west of the OU-1 barrier wall, including the former King Bear property, has been completed. Remedial action activities proposed by National Grid to address the contaminated materials found in the area are being evaluated.

Operable Unit 2 (OU-2):

A new oxygen injection system installed at the tail end of the OU-2 plume, along the bank of Lawrence Creek, is operating as designed.

All other OU-2 oxygen injection systems continue to operate as designed.

Construction of the last remaining portion of the OU-2 oxygen injection systems (the line of wells along Cooper Lane) has been completed and is fully operational.

Restoration of the road along Cooper Lane will be completed during the week of Nov. 30.

Operable Unit 3 (OU-3):

Construction of the temporary railroad track bypass is complete and the main line has been rerouted to the bypass. Sheet pile installation for the Phase 1 southern excavation of contaminated material under the rail road has been completed.

Construction of a temporary fabric structure will be completed the week of Nov. 30. The structure is equipped with an air filtration system and will be used to stockpile impacted soils from the excavation.

Full scale excavation of impacted soils is scheduled for the week of Dec. 7.

Operable Unit 4 (OU-4):

In-situ chemical oxidation injection at the cesspool portion of OU-4 will be completed the week of Nov. 30. Current monitoring data has not shown adverse impacts to the environment or surrounding dwellings.

Repair to the sanitary line associated with National Grid's property located at 3 Center Ave. will be completed during the week of Nov. 30. Upon completion of the repair and approval from the Suffolk County Department of Public Works, an application for demolition of the structure on 3 Center Ave. will be submitted to the Town of Islip.

Discussions are ongoing on access to adjacent property to allow remedial work at the pond area portion of OU-4.

Further information on remediation efforts at Bay Shore is available on National Grid's project web site <http://www.bayshoreworksmgp.com>.

The NYSDEC also maintains a web site with background information on the statewide Manufactured Gas Plant remedial program at: <http://www.dec.ny.gov/chemical/8430.html>.

If you have further questions, please contact Gardiner Cross or Amen Omorogbe at NYSDEC's central office in Albany. The phone number is (518) 402-9662.

The next bi-weekly update will be scheduled for Friday, December 18.