

Current Operable Unit 4 Remedial Progress for Week Ending 6/10/11

Posillico, National Grid's Remediation Contractor, has finished driving sheet piling in Phase 2A and 2B, Posillico is to demobilize sheet pile ABI from the site at the TOI/ LIRR Parking lot. Posillico has finished excavating and backfilling the three westernmost grids in Phase 1. 35 trucks of MGP impacted soil and 1 tanker equaling 5000 gallons of water have been loaded out from the site. One truck of rectangular bracing was received for work in Phase 2.

GEI, National Grid's Engineering Consultant, continues to perform CAMP (Community Air Monitoring Program), Noise and Vibration monitoring. CAMP, Noise and Vibration monitoring will continue throughout the project.

Two-Week Outlook

Posillico is expected to install bracing structures within Phase 2 and begin excavation early in the week ending June 24th. Phase 1 excavation will continue. A contractor will be brought on site to assess timing and scope of work to fix damaged utility in Phase 2A. Excavation and load out of impacted soil will continue next week ending June 17th.

General hours of operation will continue to be Monday through Friday, 7:00 AM to 7:00 PM. Site activities might occur on Saturday when necessary to maintain schedule or to complete critical tasks.



Driving sheeting and removing pavement in Phase 2



Phase 1 excavation shoring and backfill