

Current Operable Unit 4 Remedial Progress for Week Ending 6/17/11

Posillico, National Grid's Remediation Contractor, has finished driving sheet piling in Phase 2A and 2B. Posillico has finished excavating and backfilling in all of the grids in Phase 1. One hundred and seven truck loads of MGP-impacted soil and nine tankers of impacted water were removed from the site to date. Walers and struts in support of the sheets along Oak Street were also installed this week. The asphalt along Oak Street within the excavation area was removed and two slide rail boxes were installed to facilitate excavation activities.

GEI, National Grid's Engineering Consultant, continues to perform the Community Air Monitoring Program (CAMP), Noise and Vibration monitoring. CAMP, Noise and Vibration monitoring will continue throughout the duration of the project.

Two-Week Outlook

Next week, Posillico is expected to continue excavation and load out activities in Oak Street, which is part of Phase 2A of the overall project. Excavation and load out of impacted soil will continue the following week in Phase 2B, which is the TOI/LIRR parking lot area.

General hours of operation will remain the same - Monday through Friday, 7:00 a.m. to 7:00 p.m. Site activities may occur on Saturdays, when necessary, to maintain schedule or to complete critical tasks.



Phase 1 excavation area backfilled with stone to just above the water table.



Installation of the first two slide rail boxes in the north side of Oak Street.