

Current Operable Unit 4 Remedial Progress for Week Ending 6/24/11

Posillico, National Grid's Remediation Contractor, finished excavation and backfilling in previous weeks within all of the grids in Phase 1. This week, Posillico completed excavation and backfilling along Oak Street. Posillico also began excavation and backfilling along the Phase 2B area, which is adjacent to 22 Oak Street and in the TOI/LIRR parking lot. One hundred and ninety six truck loads of MGP-impacted soil and 11 tankers of impacted water have been removed from the site to date. The asphalt areas of the TOI/LIRR parking lot within the excavation area were also removed this week to facilitate excavation activities. Lastly, Posillico installed a temporary HDPE drainage reroute pipeline in Phase 3 to facilitate future excavation activities in this area.

GEI, National Grid's Engineering Consultant, continues to perform CAMP (Community Air Monitoring Program), Noise and Vibration monitoring. CAMP, Noise and Vibration monitoring will continue throughout the project.

Two-Week Outlook

Next week, Posillico is expected to continue excavation, backfilling and load out activities in the Phase 2B area, which is adjacent to 22 Oak Street and in the TOI/LIRR parking lot. Posillico will also remobilize the ABI rig to remove the sheet shoring around 22 Oak Street. Excavation and load out of impacted soil will continue in Phase 2B over the next two weeks. CAMP, Noise and Vibration monitoring will continue throughout the project.

General hours of operation will remain the same - Monday through Friday, 7:00 a.m. to 7:00 p.m. Site activities may occur on Saturdays, when necessary, to maintain schedule or to complete critical tasks.



Phase 2B excavation area backfilled with stone to just above the water table.



Phase 2B sheet and slide rail excavation east side of 22 Oak Street.