

Week Ending 3/02/07

KeySpan's remedial team, started construction activities on February 26th. Fenly & Nicol completed land clearing and removal of debris from the work area. ENTACT began the installation of soil erosion control measures and completed installation of crushed stone pads at the site entrances. Additional facilities and equipment, including office trailers and heavy construction equipment necessary for the remedial construction were delivered to the site. Monitoring activities were initiated and continued through the week. Baseline site conditions were documented on both the KeySpan property and along North Clinton Avenue and Union Boulevard.

