

Week Ending 3/09/07

KeySpan's remedial team continued construction activities needed to support the installation of excavation support sheeting and the Sprung Structure (temporary enclosure). Site survey work was completed to establish the location and elevation of reference points in support of the project. Grading and surface preparation was completed for the Sprung Structure, and air handling unit. Pre-trenching was conducted in the areas where the earth support sheeting is to be installed and a number of monitoring wells were decommissioned or modified to accommodate construction activities. Monitoring activities continued through the week. Additional equipment was delivered to the site. Installation of erosion control methods and decontamination facilities were completed.

