

Week Ending 3/16/07

The remedial team installed temporary fencing along the LIRR ROW to accommodate the installation of steel sheeting for the excavation of the Southern Cell. Trenching and initial excavation for the installation of the excavation support was begun and approximately 70% of the sheeting was installed. Material for the installation of the Sprung Structure and the air handling unit were delivered to the site and approximately 90% of the earth anchors which support the structure were installed and load tested. Monitoring activities continued through the week. C3 Environmental, KeySpan's contractor for the subsurface barrier received four shipments of Waterloo Barrier® steel sheeting for use as the subsurface barrier wall.

