

Week Ending 3/23/07

Installation of the sheeting to support the excavation of the Southern Cell was completed this week. The earth anchoring system for the temporary enclosure over the Southern Cell excavation area was successfully installed and fully tested. Monitoring activities continued through the week. Construction of the Sprung Structure began and all structural ribs were assembled on the ground. Delivery of the remaining Waterloo Barrier® steel sheeting for the first two of four segments of the subsurface barrier wall were completed and moved to the appropriate areas of the site to support later installation.

