

Week Ending 4/27/07

Disassembly of the Sprung Structure began and was completed this week following the completion of soil excavation and most backfill placement activities. Four variable message signs that are providing notification to the public about the pending North Clinton Avenue road closure continued operation. An adjustment to the Traffic Management Plan was required, which will make Ackerson Street, normally a two-way street, one-way in the eastbound direction.

The fence located in the southwest corner of the site was temporarily relocated to accommodate utility relocation work. Excavation activities began to facilitate the relocation of the communications and water utilities. The sheeting contractor began preparatory work for installation of the subsurface barrier wall. Monitoring activities continued through the work period.