

Week Ending 06/03/07

Fifteen truck loads of excavated materials were removed from the Site. Flushing and grouting of the joints between the sheets along Segment 2 – west side of North Clinton Avenue – is now complete. The first six steel sheets along Segment 3 – north side of Union Boulevard – which were partially installed last week, have been driven in place to their final depth. One additional sheet along Segment 3 was also partially installed. Additional work on Segment 3 sheeting was temporarily suspended while the sheeting contractor reviewed procedures to improve the installation methods. Monitoring activities continued through the work period.

