

Week Ending 07/22/07

KeySpan has completed field testing of seven modified steel sheets for use along Segment 3 - north side of Union Boulevard - of the barrier wall. Based on the testing results, KeySpan's sheeting contractor is modifying the balance of the existing Segment 3 steel sheeting in order to improve their installation. During this period, pre-trenching along Segment 4 – perpendicular to and north of Union Boulevard – was completed as was the installation of a majority of the steel sheeting. Flushing of the joints between the Segment 4 sheets is continuing. Monitoring activities continued through the work period.

