

Week Ending 08/05/07

KeySpan's sheeting contractor is continuing to modify the steel sheeting for Segment 3 - north side of Union Boulevard - of the barrier wall in order to improve their installation. A total of 47 steel sheets were modified during the week. The modified sheets will be installed in an east-to-west direction (starting at Segment 4 - perpendicular to and north of Union Boulevard - and ending at Segment 1 - diagonal crossing of North Clinton Avenue). In preparation for Phase II remedial work (soil removal on the main site north of the Long Island Rail Road tracks), four of the air monitoring stations were relocated. Monitoring activities continued through the work period.

