

Week Ending 08/19/07

KeySpan's sheeting contractor has completed modifying the steel sheeting for Segment 3 - north side of Union Boulevard - of the barrier wall. Twenty six (26) additional modified steel sheets were installed during the week. To date, about 50% of the Segment 3 sheets have been installed. Flushing and grouting of the sheeting interlocks along Segment 4 - perpendicular to and north of Union Boulevard - is now 75% complete.

As part of the Phase II remedial work (soil removal north of the Long Island Rail Road tracks), soil sampling and use of ground penetrating radar to assess subsurface conditions have begun. In addition, field activities to clean-out an old and unused tunnel on the western side of the site were started. Monitoring activities continued through the work period.

