

Week Ending 08/26/07

KeySpan's sheeting contractor has installed thirty (30) additional modified steel sheets during the week along Segment 3 - north side of Union Boulevard - of the barrier wall. To date, over 80% of the Segment 3 sheets have been installed. Flushing of the installed Segment 3 sheets has also continued. Flushing and grouting of the sheeting interlocks along Segment 4 - perpendicular to and north of Union Boulevard - is now complete.

As part of the Phase II remedial work (soil removal north of the Long Island Rail Road tracks), KeySpan's contractor has begun excavating a temporary trench around the perimeter of the site to locate and disconnect utility lines entering the site. As a result of the temporary trench excavation and previous work to clean-out an old and unused tunnel on the western side of the site, a total of 35 truck loads of soil were sent off-site for disposal. Monitoring activities continued through the work period.

