

Week Ending 09/02/07

KeySpan's sheeting contractor has installed seven (7) additional modified steel sheets along Segment 3 - north side of Union Boulevard - of the barrier wall. Flushing of the installed Segment 3 sheets has also continued. The trench containing the finished Segment 4 sheeting - perpendicular to and north of Union Boulevard - is being backfilled and compacted.

As part of the Phase II remedial work (soil removal north of the Long Island Rail Road tracks), KeySpan's contractor continued excavating a temporary trench around the perimeter of the site to locate and disconnect utility lines entering the site. As a result of the temporary trench excavation, an additional 40 truck loads of soil were sent off-site for disposal. Monitoring activities continued through the work period.

