

Week Ending 09/09/07

KeySpan's sheeting contractor has completed backfilling and compacting the trench containing the finished Segment 4 sheeting- perpendicular to and north of Union Boulevard. Grouting of the installed Segment 3 sheeting - north side of Union Boulevard – is continuing.

As part of the Phase II remedial work (soil removal north of the Long Island Rail Road tracks), KeySpan's contractor continued excavating a temporary trench around the perimeter of the site to locate and disconnect utility lines entering the site. As a result of the temporary trench excavation, an additional 6 truck loads of soil were sent off-site for disposal. The new site entrance along North Clinton Avenue has been completed. Monitoring activities continued through the work period. No exceedances were reported.

