

Week Ending 10/07/07

The major remedial activity during the period was conducted in Operable Unit 1 (OU-1), the area of the former main site.

The caissons (steel circular columns) were delivered to the Site in preparation for starting and completing the installation of the Segment 3 sheeting - north side of Union Boulevard.

As part of the Phase II remedial work in OU-1 (soil removal north of the Long Island Rail Road tracks), KeySpan's contractor completed the majority of the removal of the concrete foundations along the northern side of the Long Island Rail Road right-of-way to facilitate installation of the permanent sheet piling. The concrete was sized and stockpiled on-site pending off-site disposal. KeySpan's contractor completed the installation of another 40 linear feet of the permanent sheet piling during the week ending October 7, 2007. As of the end of this week, approximately 80 linear feet of the approximately 200 linear feet of permanent sheet piling has been installed. The erection of the temporary fabric enclosure to mitigate against release of odors and dust during excavation activities was initiated.

