

Week Ending 11/11/07

As part of the Phase II remedial work in OU-1 (soil removal north of the Long Island Rail Road tracks), KeySpan's Remediation Contractor completed excavation activities in the second portion of the Shallow Excavation Area. The temporary enclosure and vapor management units that protect against odors and the release of contaminants during the excavation work were moved to the third portion of the Shallow Excavation Area. Sixty-three (63) truck loads of impacted soil were shipped from the Site during the week ending November 11, 2007. The soil was shipped for thermal treatment to two disposal facilities, one in Pennsylvania and one in New Jersey.

As part of the Phase I remedial work in OU-1 (construction of the subsurface containment barrier), KeySpan's Remediation Contractor began installing the first of the five proposed caisson columns to close Segment 3 of the barrier wall (parallel to Union Boulevard).

