

Week Ending 1/13/08

As part of the Phase II remedial work in OU-1 (soil removal north of the Long Island Rail Road tracks), KeySpan's Remediation Contractor completed excavation activities in the seventh portion of the Shallow Excavation Area. After completing excavation activities in this area, the Remediation Contractor began to ready the temporary enclosure and vapor management units to be relocated to the eighth portion of the Shallow Excavation Area. No impacted soils were shipped from the Site during the week ending January 13, 2008.

KeySpan's Remediation Contractor also continued the handling, sorting and management of concrete (most of which are remnants of former structures) removed from the subsurface as part of the excavation activities.

No remedial activities were performed on Phase I of the remedial work in OU-1 (construction of the subsurface containment barrier south of the Long Island Railroad tracks). The Phase I Site is being managed and maintained until such time as closure activities resume.

