

Week Ending 5/11/08

ENTACT and Associates, LLC (ENTACT), KeySpan's Remediation Contractor for the excavation and waste management activities, completed excavation and backfill activities in the westernmost cell (Cell C1) located in the western portion of Deep Excavation Area C. Deep Excavation Area C is located along the southern portion of the Phase II Site adjacent to the Long Island Rail Road. The excavation and backfill activities were conducted under the temporary enclosure equipped with the vapor management systems to control dust and odors.

ENTACT also continues to manage soils removed during the excavation activities. Thirty (30) truck loads of impacted soil were shipped from the Site during the week ending May 11, 2008. The soil was shipped to three thermal treatment facilities, one in Pennsylvania, one in Delaware and one in New Jersey.

As part of the Phase I activities, C3 Environmental Group (C3), KeySpan's Remediation Contractor for the installation of the barrier wall, finished the flushing and grouting of the remaining sheet pile interlocks (joints) to complete the installation of the barrier wall. After completion of the flushing and grouting, the remaining sheet piles were cut to the design elevation. The completion of the installation of the barrier wall represents a major element of the remedial plan for OU-1.

