

Week Ending 5/25/08

ENTACT and Associates, LLC (ENTACT), KeySpan's Remediation Contractor for the excavation and waste management activities, completed excavation activities in the central of the three cells (Cell C3) located in the western portion of Deep Excavation Area C. Deep Excavation Area C is located along the southern portion of the Phase II Site adjacent to the Long Island Rail Road. Once completed, ENTACT began backfill activities in Cell C3. The excavation and backfill activities were conducted under the temporary enclosure equipped with the vapor management systems to control dust and odors.

ENTACT also continued to manage soils removed during the excavation activities. Eighty-two (82) truck loads of impacted soil were shipped from the Site during the week ending May 25, 2008. The soil was shipped to three thermal treatment facilities, one in Pennsylvania, one in Delaware and one in New Jersey.

As part of the Phase I activities, subsequent to the completion of the installation of the barrier wall, ENTACT completed on-site restoration activities consisting of the backfill of the barrier wall trench, repair/replacement of some of the perimeter site fencing along North Clinton Avenue and the maintenance and monitoring of the soil erosion and sediment control measures. In addition, ENTACT completed the installation of the concrete sidewalks as part of the restoration activities along the eastern side of North Clinton Avenue.

