

Week Ending 6/1/08

ENTACT and Associates, LLC (ENTACT), KeySpan's Remediation Contractor for the excavation and waste management activities, completed backfill activities in the central of the three cells (Cell C3) located in the western portion of Deep Excavation Area C. Deep Excavation Area C is located along the southern portion of the Phase II Site adjacent to the Long Island Rail Road. The backfill activities were conducted under the temporary enclosure equipped with the vapor management systems to control dust and odors.

Once the backfill activities were completed, the temporary enclosure and associated vapor management units were relocated to Deep Excavation Area B. Deep Excavation Area B is located in the eastern portion of the Site in an area to the northeast of Deep Excavation Area C. This relocation was performed by lifting the enclosure with a crane.

ENTACT also continued to manage soils removed during the excavation activities. Twenty-five (25) truck loads of impacted soil were shipped from the Site during the week ending June 1, 2008. The soil was shipped to three thermal treatment facilities, one in Pennsylvania, one in Delaware and one in New Jersey.

As part of the Phase I activities, ENTACT continued with the monitoring and maintenance, as necessary, of the Phase I soil erosion and sediment control measures.

