

Week Ending 6/8/08

ENTACT and Associates, LLC (ENTACT), KeySpan's Remediation Contractor for the excavation and waste management activities, began excavation activities at Deep Excavation Area B. Deep Excavation Area B is located in the eastern portion of the Site in an area to the northeast of Deep Excavation Area C. The excavation activities were conducted under the temporary enclosure equipped with the vapor management systems to control dust and odors.

ENTACT also continued to manage soils removed during the excavation activities. Ninety-four (94) truck loads of impacted soil were shipped from the Site during the week ending June 8, 2008. The soil was shipped to three thermal treatment facilities, one in Pennsylvania, one in Delaware and one in New Jersey.

In addition, ENTACT resumed work associated with the installation of the temporary earth support system (i.e., steel sheet pile) in Deep Excavation Area C. The work activities consisted of the removal of the system in the western portion of Deep Excavation Area C and the reinstallation of these sheet piles as part of the temporary earth support system associated with the eastern portion of Deep Excavation Area C. The removal of the temporary earth support system was substantially completed in the western portion of the area around Cells C1, C2 and C3. Approximately 192 linear feet of sheet pile was installed during this time period. Welding activities associated with the temporary earth support system were conducted on Saturday, June 7, 2008.

Subsequent to the completion of the Phase I remedial activities, to facilitate future construction activities on the Site associated with next phase of the remediation, ENTACT began earth work (grading) to establish grades necessary for the future construction activities. ENTACT also continued with the monitoring and maintenance, as necessary, of the Phase I soil erosion and sediment control measures.

