

Week Ending 6/29/08

ENTACT and Associates, LLC (ENTACT), KeySpan's Remediation Contractor for the excavation and waste management activities, completed excavation and began backfill of Cell C4 located in the central portion of Deep Excavation Area C. Deep Excavation Area C is located in the southern portion of the Site adjacent to the Long Island Railroad right-of-way and consists of ten individual excavation areas (i.e., cells). Excavation and backfill activities have been completed at Cells C1, C2 and C3. The excavation and backfill activities were conducted under the temporary enclosure equipped with the vapor management systems to control dust and odors. ENTACT also began the placement of the first lift of backfill materials in the Shallow Excavation Area.

ENTACT continued to manage soils removed during the excavation activities. Ninety-three (93) truck loads of impacted soil were shipped from the Site during the week ending June 29, 2008. The soil was shipped to three thermal treatment facilities, one in Pennsylvania, one in Delaware and one in New Jersey.

In addition, ENTACT completed removal of the temporary earth support system (i.e., steel sheet pile) at Deep Excavation Area B as well as the installation of the temporary earth support system at Deep Excavation Area C. The completion of the installation activities at Deep Excavation Area C marks the completion of the anticipated sheet pile installation activities at the Site. The anticipated remaining sheet pile work at the Site consists of the removal of the temporary earth support system at Deep Excavation Area C.

ENTACT completed the placement of a temporary surface cover over the Phase I Site. The temporary surface cover consists of seed and mulch to grow grass to stabilize the Site until the future construction activities begin. Future construction activities are associated with the next phase of remediation (Phase IA) at the Site (i.e., the Groundwater Treatment System and Facility). In addition, ENTACT completed the restoration work along the eastern and western sides of North Clinton Avenue. The restoration work consisted of the placement of sod in the sidewalk lawn areas. As the stabilization of the Phase I Site has been completed, no additional remedial activities are anticipated to be conducted on the Phase I Site until the next phase of remediation (i.e., Phase IA) is begun.

