

## Week Ending 7/6/08

ENTACT and Associates, LLC (ENTACT), KeySpan's Remediation Contractor for the excavation and waste management activities, completed backfill of the Cell C4 excavation and began excavation activities in Cell C5. Both of these cells are located in the central portion of Deep Excavation Area C. Deep Excavation Area C is located in the southern portion of the Site adjacent to the Long Island Railroad right-of-way and consists of ten individual excavation areas (i.e., cells). Excavation and backfill activities have been completed at Cells C1, C2, C3 and C4. The excavation and backfill activities were conducted under the temporary enclosure equipped with the vapor management systems to control dust and odors. ENTACT also continued the placement of the backfill materials in the Shallow Excavation Area.

ENTACT continued to manage soils removed during the excavation activities. Forty-seven (47) truck loads of impacted soil were shipped from the Site during the week ending July 6, 2008. The soil was shipped to three thermal treatment facilities, one in Pennsylvania, one in Delaware and one in New Jersey.

Subsequent to the completion of the remedial activities at the Phase I Site and the installation of the temporary surface cover over the Phase I Site, no site work was conducted on the Phase I Site with the exception of periodic watering to promote the growth of the newly seeded area.

No remedial activities were conducted on Friday, July 4, 2008 in observance of the Independence Day Holiday.

