

Week Ending 9/7/08

ENTACT and Associates, LLC (ENTACT), National Grid's Remediation Contractor for the excavation and waste management activities, completed the removal (extraction) of the sheet pile associated with the temporary earth support system associated with Deep Excavation Area C. The sheet piles are currently staged on-site pending removal from the Site.

ENTACT also continued the placement of the backfill materials in the Shallow Excavation Area as well as the construction of the Site-Wide Cap. The Site-Wide Cap consists of a demarcation fabric installed over the backfill of the Shallow Excavation Areas and 18-inches of sandy soil surfaced with a six-inch layer of stone. As part of the construction of the Site-Wide Cap, ENTACT continued the activities associated with the removal of the circular, surficial, concrete pad located in the northeastern corner of the Site. This pad was the foundation for a former aboveground gas holder structure associated with the former plant operations. The majority of the activities associated with the removal of the pad were completed during the week ending September 7, 2008.

ENTACT continued to manage soils and concrete removed during the removal of the circular, surficial, concrete pad located in the northeastern corner of the Site. Twenty-five (25) truck loads of concrete and soil were shipped from the Site during the week ending September 7, 2008. The soil was shipped to three thermal treatment facilities, one in Pennsylvania, one in Delaware and one in New Jersey.

