

Current Operable Unit 4 Remedial Progress for Week Ending 4/22/11

Posillico, National Grid's remediation contractor, is continuing to move to the site at the TOI/LIRR parking lot. The mobilization includes bringing construction equipment, materials, temporary facilities sheet pile, and temporary fabric structure (TFS) to the site. Posillico has also finished the construction and installation of a security fence around the perimeter of the work area. In addition, Posillico installed the anti-tracking and decontamination pad at 3 Center Avenue.

GEI, National Grid's engineering consultant, continues to perform community air monitoring, and noise and vibration monitoring. These monitoring activities will continue throughout the project.

Two-Week Outlook

Posillico is expected to complete mobilization of equipment, materials and temporary facilities, including the mobilization and set up of the TFS. Excavation work is expected to begin the first week of May in Phase 1. Sheet pile installation will begin next week and continue for the following few weeks. Excavation and removal of impacted soil is expected to commence the week of May 2.

General hours of operation will remain the same – Monday through Friday, 7 a.m. to 7 p.m. Site activities may occur on Saturday, when necessary, to maintain schedule or complete critical tasks.



Constructing the Anti-Tracking/Decontamination Pad



Finished Anti-Tracking/Decontamination Pad