

## **Current Operable Unit 4 Remedial Progress for Week Ending 4/29/11**

Posillico, National Grid's remediation contractor, is continuing to move equipment to the site and prepare the site for remediation work. Posillico is also moving sheet pile ABI to the site at the TOI/LIRR parking lot. The mobilization includes bringing construction equipment, materials, temporary facilities sheet pile and temporary fabric structures (TFS) to the site. Posillico has completed the construction and installation of a security fence around the perimeter of the work area, as well as the installation of the anti-tracking and decontamination pad at 3 Center Avenue.

GEI, National Grid's engineering consultant, continues to perform community air monitoring, and noise and vibration monitoring. These monitoring activities will continue throughout the project.

## **Two-Week Outlook**

Posillico is expected to complete moving equipment, materials, temporary facilities and TFS to the site, as well as complete TFS setup. Next week, Posillico will move the ABI sheet pile driver with Hydro press attachment and perform a test drive of the unit. Excavation work is expected to begin in early May for Phase 1. Sheet pile installation will begin next week and continue for the next few weeks. Excavation and removal of impacted soil is expected to begin during the week of May 9.

General hours of operation remain the same – Monday through Friday, 7 a.m. to 7 p.m. Site activities may occur on Saturday, when necessary, to maintain schedule or complete critical tasks.



**TFS construction underway**



**Sheet pile and shoring staged and ready for installation**