

## **Current Operable Unit 4 Remedial Progress for Week Ending 8/26/11**

In previous weeks Posillico, National Grid's remediation contractor, completed backfilling in Phase 1 and Phase 2, while continuing to backfill in Phase 3. This week, Posillico completed backfilling of Phase 3. Sidewalk restoration on Oak Street and Union Boulevard was completed along with curb restoration in the TOI/LIRR parking lot. The majority of equipment was demobilized and the site was prepared for final restoration and seeding. To date, 700 truckloads of MGP-impacted soil and 16 tankers of impacted water have been removed from the site.

GEI, National Grid's engineering consultant, completed community air monitoring data collection. Monitoring will no longer be implemented as impacted soil removal has been completed.

### **Two-Week Outlook**

Next week, Posillico is expected complete minor asphalt adjustments in the TOI/LIRR parking lot. Phase 1, 2 and 3 will be covered with top soil and seeded when the weather becomes favorable for seeding.

General hours of operation remain the same – Monday through Friday, 7 a.m. to 7 p.m. Site activities may occur on Saturday, when necessary, to maintain schedule or complete critical tasks.



**Oak Street Sidewalk Restoration.**



**Union Street Sidewalk Restoration**



**Phase 3 Backfill Complete**