

Current Operable Unit 4 Remedial Progress for Week Ending 8/05/11

In previous weeks Posillico, National Grid's remediation contractor, finished excavating and backfilling up to the water table in all of the grids in Phase 1, as well as Phase 2A within Oak Street and Phase 2B in the TOI/LIRR parking lot. This week, Posillico completed the restoration of the TOI/LIRR parking lot. Posillico continued the excavation in Phase 3 and initiated backfilling activities. In addition, the Phase 3 storm drain system was installed and tied into existing town drainages. To date, 650 truckloads of MGP-impacted soil and 16 tankers of impacted water have been removed from the site.

GEI, National Grid's engineering consultant, continues to perform community air monitoring, and will continue to do so throughout the project.

Two-Week Outlook

Next week, Posillico is expected to continue excavation, backfilling and load-out activities associated with the shallow cuts in the Phase 3 area, which is located on Union Boulevard and adjacent to the LIRR. Posillico will continue to demobilize the equipment and materials in Phase 2B, and will also complete the restoration of the TOI/LIRR parking lot.

The following week, Posillico will continue site restoration activities associated with the TOI/LIRR parking lot, Phase 1 lot and Oak Street restoration.

General hours of operation remain the same – Monday through Friday, 7 a.m. to 7 p.m. Site activities may occur on Saturday, when necessary, to maintain schedule or complete critical tasks.



Phase 2 Restored Parking Lot



Phase 2 Restored Parking Lot



Phase 3 Shallow Excavation