

Week Ending 1/06/08

No remedial activities were conducted during the period from Monday, December 31, 2007 through Tuesday, January 1, 2008 as remedial construction activities were suspended in observance of the holidays.

On Wednesday, January 2, 2008, as part of the Phase II remedial work in OU-1 (soil removal north of the Long Island Rail Road tracks), KeySpan's Remediation Contractor resumed the shallow excavation activities within the temporary enclosure equipped with the vapor management system. These activities resumed in the seventh portion of the Shallow Excavation Area. Fifty-seven (57) truck loads of impacted soil were shipped from the Site during the week ending January 6, 2008. The soil was shipped to three thermal treatment facilities, one in Pennsylvania, one in Delaware and one in New Jersey.

KeySpan's Remediation Contractor also continued the handling, sorting and management of concrete (most of which are remnants of former structures) removed from the subsurface as part of the excavation activities. The second "batch" of concrete (approximately 650 cubic yards) was shipped to the off-site processing facility.

On Saturday, January 5, 2008, the Remediation Contractor removed approximately fifty percent (50%) of the large circular, concrete foundation located in the northeastern corner of the Site. This removal was performed outside of the temporary enclosure. This foundation was associated with a former gas holder. Due to the positioning of some of the temporary facilities associated with the remedial activities, the remainder of the pad will be removed at a later date.

No remedial activities were performed on Phase I of the remedial work in OU-1 (construction of the subsurface containment barrier south of the Long Island Railroad tracks). The Phase I Site is being managed and maintained until such time as closure activities resume.

