

Week Ending 9/21/08

ENTACT and Associates, LLC (ENTACT), National Grid's Remediation Contractor for the excavation and waste management activities, completed the installation of the subsurface structures to be utilized to address post-remedial drainage conditions at the Site. ENTACT also continued the placement of the backfill materials in the Shallow Excavation Area as well as the construction of the Site-Wide Cap. The Site-Wide Cap consists of a demarcation fabric installed over the backfill of the Shallow Excavation Areas and 18-inches of sandy soil surfaced with a six-inch layer of stone. ENTACT also continued demobilizing equipment no longer needed to support the Phase II site work.

As the remedial excavation and concrete removal activities have been completed, no soils or concrete were shipped from the Site during the week ending September 21, 2008. In total, 3,510 truck loads (101,603 tons) of material were removed from the Site during the implementation of the remedial activities.

