

Project Update -Week Ending 8/21/15

Oxygen System Installation/Modifications

On June 6, 2015, National Grid began construction on modification of two oxygen injection systems at the Bay Shore/Brightwaters Former MGP Site. The oxygen injection systems that were modified are located in Operable Unit Number 3 (OU-3), between Community Road and the LIRR and in Operable Unit Number 1 (OU-1) on North Clinton Avenue, between the Long Island Rail Road (LIRR) and Union Boulevard.

The OU3 system has been modified to add additional oxygen injection points to expedite the reduction of groundwater impacts in this area. The OU-1 system has been modified to add additional oxygen injection points across North Clinton Avenue to increase the groundwater treatment in this area. The OU-3 LIRR system modifications have been operational since July 10, 2015 and the OU-1 system modifications have been operational since July 24, 2015. Restoration of North Clinton Avenue roadway and sidewalks have been completed.