

APPENDIX F: SEALABLE CAVITY INSPECTION SUMMARY

The table in this Appendix contains the results of the sealable cavity inspection that was performed by the Quality Assurance Engineer following the installation of the WEZ95 sheet piles. This table documents the following information:

- Joint Identification Number;
- Inspection Date;
- Pile Length;
- Cutoff Length;
- Final Pile Length;
- Probe Depth, and
- Comments.

SEALABLE CAVITY INSPECTION SUMMARY

Bay Shore, Long Island, New York
Waterloo Barrier System

| Pile ID | Date Flushed | Pile Length (ft) | Cutoff (ft) | Final Pile Length (ft) | Probe Depth (ft) | COMMENTS |
|---------|--------------|------------------|-------------|------------------------|------------------|----------|
| 5 | 01-Jun-07 | 82.5 | 0.00 | 82.50 | 82.50 | |
| 6 | 01-Jun-07 | 82.5 | 0.00 | 82.50 | 82.50 | |
| 7 | 01-Jun-07 | 82.5 | 0.00 | 82.50 | 82.50 | |
| 8 | 01-Jun-07 | 82.0 | 0.00 | 82.00 | 82.00 | |
| 9 | 01-Jun-07 | 82.0 | 0.00 | 82.00 | 82.00 | |
| 10 | 01-Jun-07 | 80.0 | 0.00 | 80.00 | 80.00 | |
| 11 | 01-Jun-07 | 80.0 | 0.00 | 80.00 | 80.00 | |
| 12 | 01-Jun-07 | 80.0 | 0.00 | 80.00 | 80.00 | |
| 13 | 31-May-07 | 80.0 | 0.00 | 80.00 | 80.00 | |
| 14 | 31-May-07 | 80.0 | 0.58 | 79.42 | 79.42 | |
| 15 | 31-May-07 | 80.0 | 0.50 | 79.50 | 79.50 | |
| 16 | 31-May-07 | 80.0 | 0.50 | 79.50 | 79.50 | |
| 17 | 31-May-07 | 80.0 | 0.50 | 79.50 | 79.50 | |
| 18 | 31-May-07 | 80.0 | 1.92 | 78.08 | 78.08 | |
| 19 | 31-May-07 | 80.0 | 2.08 | 77.92 | 77.92 | |
| 20 | 31-May-07 | 80.0 | 2.08 | 77.92 | 77.92 | |
| 21 | 31-May-07 | 80.0 | 4.00 | 76.00 | 76.00 | |
| 22 | 31-May-07 | 80.0 | 4.00 | 76.00 | 76.00 | |
| 23 | 31-May-07 | 80.0 | 5.08 | 74.92 | 74.92 | |
| 24 | 31-May-07 | 80.0 | 5.17 | 74.83 | 74.83 | |
| 25 | 31-May-07 | 80.0 | 5.00 | 75.00 | 75.00 | |
| 26 | 31-May-07 | 80.0 | 5.50 | 74.50 | 74.50 | |
| 27 | 31-May-07 | 80.0 | 5.50 | 74.50 | 74.50 | |
| 28 | 31-May-07 | 80.0 | 5.33 | 74.67 | 74.67 | |
| 29 | 31-May-07 | 80.0 | 5.50 | 74.50 | 74.50 | |
| 30 | 31-May-07 | 80.0 | 4.50 | 75.50 | 75.50 | |
| 31 | 31-May-07 | 80.0 | 4.42 | 75.58 | 75.58 | |
| 32 | 31-May-07 | 80.0 | 4.17 | 75.83 | 75.83 | |
| 33 | 31-May-07 | 80.0 | 4.08 | 75.92 | 75.92 | |
| 34 | 31-May-07 | 80.0 | 4.08 | 75.92 | 75.92 | |
| 35 | 30-May-07 | 80.0 | 4.08 | 75.92 | 75.92 | |
| 36 | 30-May-07 | 80.0 | 4.00 | 76.00 | 76.00 | |
| 37 | 30-May-07 | 80.0 | 4.00 | 76.00 | 76.00 | |
| 38 | 30-May-07 | 80.0 | 3.67 | 76.33 | 76.33 | |
| 39 | 30-May-07 | 80.0 | 4.50 | 75.50 | 75.50 | |
| 40 | 30-May-07 | 80.0 | 5.00 | 75.00 | 75.00 | |
| 41 | 30-May-07 | 80.0 | 5.17 | 74.83 | 74.83 | |
| 42 | 30-May-07 | 80.0 | 5.42 | 74.58 | 74.58 | |
| 43 | 30-May-07 | 80.0 | 5.42 | 74.58 | 74.58 | |
| 44 | 24-May-07 | 80.0 | 5.33 | 74.67 | 74.67 | |
| 45 | 24-May-07 | 80.0 | 5.42 | 74.58 | 74.58 | |
| 46 | 24-May-07 | 80.0 | 5.42 | 74.58 | 74.58 | |
| 47 | 24-May-07 | 80.0 | 5.33 | 74.67 | 74.67 | |
| 48 | 24-May-07 | 80.0 | 5.25 | 74.75 | 74.75 | |
| 49 | 24-May-07 | 80.0 | 5.25 | 74.75 | 74.75 | |
| 50 | 24-May-07 | 80.0 | 5.25 | 74.75 | 74.75 | |

SEALABLE CAVITY INSPECTION SUMMARY

Bay Shore, Long Island, New York
Waterloo Barrier System

| Pile ID | Date Flushed | Pile Length (ft) | Cutoff (ft) | Final Pile Length (ft) | Probe Depth (ft) | COMMENTS |
|---------|--------------|------------------|-------------|------------------------|------------------|----------|
| 51 | 23-May-07 | 80.0 | 5.08 | 74.92 | 74.92 | |
| 52 | 23-May-07 | 80.0 | 5.08 | 74.92 | 74.92 | |
| 53 | 23-May-07 | 80.0 | 5.33 | 74.67 | 74.67 | |
| 54 | 23-May-07 | 80.0 | 5.33 | 74.67 | 74.67 | |
| 55 | 23-May-07 | 80.0 | 5.00 | 75.00 | 75.00 | |
| 56 | 23-May-07 | 80.0 | 5.00 | 75.00 | 75.00 | |
| 57 | 23-May-07 | 80.0 | 4.92 | 75.08 | 75.08 | |
| 58 | 23-May-07 | 80.0 | 4.92 | 75.08 | 74.08 | |
| 59 | 23-May-07 | 80.0 | 4.83 | 75.17 | 75.17 | |
| 60 | 23-May-07 | 80.0 | 4.83 | 75.17 | 75.17 | |
| 61 | 23-May-07 | 80.0 | 5.08 | 74.92 | 74.92 | |
| 62 | 23-May-07 | 80.0 | 4.58 | 75.42 | 75.42 | |
| 63 | 23-May-07 | 80.0 | 4.67 | 75.33 | 75.33 | |
| 64 | 23-May-07 | 80.0 | 4.83 | 75.17 | 75.17 | |
| 65 | 23-May-07 | 80.0 | 4.67 | 75.33 | 75.33 | |
| 66 | 23-May-07 | 80.0 | 4.92 | 75.08 | 75.08 | |
| 67 | 23-May-07 | 80.0 | 5.00 | 75.00 | 75.00 | |
| 68 | 21-May-07 | 80.0 | 5.00 | 75.00 | 75.00 | |
| 69 | 21-May-07 | 80.0 | 4.83 | 75.17 | 75.17 | |
| 70 | 17-May-07 | 80.0 | 3.75 | 76.25 | 76.25 | |
| 71 | 17-May-07 | 80.0 | 3.17 | 76.83 | 76.83 | |
| 72 | 15-May-07 | 80.0 | 3.17 | 76.83 | 76.83 | |
| 73 | 15-May-07 | 80.0 | 2.92 | 77.08 | 77.08 | |
| 74 | 18-May-07 | 80.0 | 2.92 | 77.08 | 77.08 | |
| 75 | 18-May-07 | 80.0 | 2.92 | 77.08 | 77.08 | |
| 76 | 15-May-07 | 80.0 | 3.83 | 76.17 | 76.17 | |
| 77 | 15-May-07 | 80.0 | 3.83 | 76.17 | 76.17 | |
| 78 | 15-May-07 | 80.0 | 3.83 | 76.17 | 76.17 | |
| 79 | 17-May-07 | 80.0 | 4.00 | 76.00 | 73.00 | |
| 80 | 17-May-07 | 80.0 | 3.92 | 76.08 | 73.00 | |
| 81 | 14-May-07 | 80.0 | 3.42 | 76.58 | 76.58 | |
| 82 | 14-May-07 | 80.0 | 4.25 | 75.75 | 75.75 | |
| 83 | 14-May-07 | 80.0 | 4.25 | 75.75 | 75.75 | |
| 84 | 14-May-07 | 80.0 | 4.25 | 75.75 | 75.75 | |
| 85 | 14-May-07 | 80.0 | 4.25 | 75.75 | 75.75 | |
| 86 | 14-May-07 | 80.0 | 4.25 | 75.75 | 75.75 | |
| 87 | 14-May-07 | 80.0 | 4.25 | 75.75 | 75.75 | |
| 88 | 14-May-07 | 80.0 | 4.33 | 75.67 | 75.67 | |
| 89 | 16-May-07 | 80.0 | 4.33 | 75.67 | 72.00 | |
| 90 | 16-May-07 | 80.0 | 4.33 | 75.67 | 72.00 | |
| 91 | 14-May-07 | 80.0 | 4.33 | 75.67 | 75.67 | |
| 92 | 14-May-07 | 80.0 | 4.33 | 75.67 | 75.67 | |
| 93 | 14-May-07 | 80.0 | 4.08 | 75.92 | 73.90 | |
| 94 | 16-May-07 | 80.0 | 4.00 | 76.00 | 76.00 | |
| 95 | 16-May-07 | 80.0 | 3.67 | 76.33 | 74.00 | |
| 96 | 16-May-07 | 80.0 | 3.67 | 76.33 | 75.00 | |

SEALABLE CAVITY INSPECTION SUMMARY

Bay Shore, Long Island, New York
Waterloo Barrier System

| Pile ID | Date Flushed | Pile Length (ft) | Cutoff (ft) | Final Pile Length (ft) | Probe Depth (ft) | COMMENTS |
|---------|--------------|------------------|-------------|------------------------|------------------|---|
| 97 | 16-May-07 | 80.0 | 3.25 | 76.75 | 73.00 | |
| 98 | 16-May-07 | 80.0 | 3.25 | 76.75 | 76.75 | |
| 99 | 16-May-07 | 80.0 | 3.00 | 77.00 | 75.00 | |
| 100 | 16-May-07 | 80.0 | 3.00 | 77.00 | 75.00 | |
| 101 | 16-May-07 | 80.0 | 3.00 | 77.00 | 75.00 | |
| 102 | 16-May-07 | 80.0 | 3.08 | 76.92 | | Joint Welded for Sewer Penetration |
| 103 | 16-May-07 | 80.0 | 3.08 | 76.92 | 73.00 | |
| 104 | 16-May-07 | 80.0 | 6.00 | 74.00 | 74.00 | |
| 105 | 16-May-07 | 80.0 | 6.00 | 74.00 | 72.00 | |
| 106 | 16-May-07 | 80.0 | 5.83 | 74.17 | 73.00 | |
| 107 | 16-May-07 | 80.0 | 6.00 | 74.00 | 74.00 | |
| 108 | 15-May-07 | 80.0 | 6.00 | 74.00 | 74.00 | |
| 109 | 15-May-07 | 80.0 | 5.75 | 74.25 | 72.00 | |
| 110 | 15-May-07 | 80.0 | 6.25 | 73.75 | 73.75 | |
| 111 | 12-May-07 | 80.0 | 6.25 | 73.75 | 72.00 | |
| 112 | 12-May-07 | 80.0 | 6.25 | 73.75 | 70.00 | |
| 113 | 12-May-07 | 80.0 | 6.25 | 73.75 | 72.00 | |
| 114 | 11-May-07 | 80.0 | 6.25 | 73.75 | 72.00 | |
| 115 | 11-May-07 | 80.0 | 6.25 | 73.75 | 72.00 | |
| 116 | 11-May-07 | 80.0 | 6.25 | 73.75 | 72.00 | |
| 117 | 11-May-07 | 80.0 | 7.33 | 72.67 | 72.67 | |
| 118 | 11-May-07 | 80.0 | 7.50 | 72.50 | 72.50 | |
| 119 | 11-May-07 | 80.0 | 3.92 | 76.08 | 76.08 | |
| 120 | 11-May-07 | 80.0 | 4.08 | 75.92 | 75.00 | |
| 121 | 11-May-07 | 80.0 | 2.50 | 77.50 | 77.50 | |
| 122 | 11-May-07 | 80.0 | 2.75 | 77.25 | 73.00 | |
| 123 | 11-May-07 | 80.0 | 2.25 | 77.75 | 77.75 | |
| 124 | 11-May-07 | 80.0 | 2.33 | 77.67 | 73.00 | |
| 125 | 12-May-07 | 80.0 | 7.33 | 72.67 | 72.67 | |
| 126 | 12-May-07 | 80.0 | 7.33 | 72.67 | 72.67 | |
| 127 | 07-May-08 | 80.0 | 5.83 | 74.17 | 74.17 | |
| 128 | 07-May-08 | 80.0 | 5.83 | 74.17 | 74.17 | |
| 129 | 07-May-08 | 80.0 | 5.83 | 74.17 | 74.17 | |
| 130 | 07-May-08 | 80.0 | 5.83 | 74.17 | 74.17 | |
| 131 | 06-May-08 | 80.0 | 5.83 | 74.17 | 74.17 | |
| 132 | 07-May-08 | 80.0 | 5.83 | 74.17 | 74.17 | |
| 133 | | 80.0 | 5.83 | 74.17 | | Male - Male Starting Sheet, No Joint to Flush |
| 134 | 06-May-08 | 75.0 | 0.00 | 75.00 | 74.00 | |
| 140 | 02-May-08 | 74.0 | 0.00 | 74.00 | 74.00 | |
| 141 | 02-May-08 | 75.0 | 1.00 | 74.00 | 74.00 | |
| 142 | 02-May-08 | 74.0 | 1.00 | 73.00 | 73.00 | |
| 143 | 02-May-08 | 74.0 | 0.00 | 74.00 | 74.00 | |
| 144 | 01-May-08 | 74.0 | 0.00 | 74.00 | 74.00 | |
| 145 | 01-May-08 | 74.0 | 0.00 | 74.00 | 74.00 | |
| 146 | 02-May-08 | 74.0 | 1.71 | 72.29 | 72.29 | |
| 147 | 02-May-08 | 74.0 | 0.00 | 74.00 | 74.00 | |

SEALABLE CAVITY INSPECTION SUMMARY

Bay Shore, Long Island, New York
Waterloo Barrier System

| Pile ID | Date Flushed | Pile Length (ft) | Cutoff (ft) | Final Pile Length (ft) | Probe Depth (ft) | COMMENTS |
|---------|--------------|------------------|-------------|------------------------|------------------|----------|
| 148 | 01-May-08 | 74.0 | 0.00 | 74.00 | 74.00 | |
| 149 | 05-May-08 | 74.0 | 0.00 | 74.00 | 74.00 | |
| 150 | 30-Apr-08 | 74.0 | 1.00 | 73.00 | 73.00 | |
| 151 | 29-Apr-08 | 74.0 | 0.79 | 73.21 | 73.21 | |
| 152 | 30-Apr-08 | 74.0 | 0.00 | 74.00 | 74.00 | |
| 153 | 29-Apr-08 | 74.0 | 0.00 | 74.00 | 74.00 | |
| 154 | 29-Apr-08 | 74.0 | 0.00 | 74.00 | 74.00 | |
| 155 | 29-Apr-08 | 74.0 | 0.00 | 74.00 | 74.00 | |
| 156 | 29-Apr-08 | 74.0 | 0.00 | 74.00 | 74.00 | |
| 157 | 29-Apr-08 | 74.0 | 0.00 | 74.00 | 74.00 | |
| 158 | 29-Apr-08 | 74.0 | 0.00 | 74.00 | 74.00 | |
| 159 | 30-Apr-08 | 74.0 | 0.00 | 74.00 | 74.00 | |
| 160 | 30-Apr-08 | 74.0 | 0.00 | 74.00 | 74.00 | |
| 161 | 29-Apr-08 | 74.0 | 0.00 | 74.00 | 74.00 | |
| 162 | 28-Apr-08 | 74.0 | 0.00 | 74.00 | 74.00 | |
| 163 | 06-Sep-07 | 74.0 | 0.00 | 74.00 | 74.00 | |
| 164 | 27-Aug-07 | 74.0 | 0.00 | 74.00 | 74.00 | |
| 165 | 06-Sep-07 | 74.0 | 0.00 | 74.00 | 74.00 | |
| 166 | 27-Aug-07 | 74.0 | 0.00 | 74.00 | 74.00 | |
| 167 | 05-Sep-07 | 74.0 | 0.00 | 74.00 | 74.00 | |
| 168 | 24-Aug-07 | 74.0 | 0.00 | 74.00 | 74.00 | |
| 169 | 24-Aug-07 | 74.0 | 0.00 | 74.00 | 74.00 | |
| 170 | 24-Aug-07 | 74.0 | 0.00 | 74.00 | 74.00 | |
| 171 | 29-Aug-07 | 74.0 | 0.00 | 74.00 | 74.00 | |
| 172 | 24-Aug-07 | 74.0 | 0.00 | 74.00 | 74.00 | |
| 173 | 24-Aug-07 | 74.0 | 0.00 | 74.00 | 74.00 | |
| 174 | 24-Aug-07 | 74.0 | 0.00 | 74.00 | 74.00 | |
| 175 | 24-Aug-07 | 74.0 | 1.00 | 73.00 | 73.00 | |
| 176 | 24-Aug-07 | 74.0 | 0.00 | 74.00 | 74.00 | |
| 177 | 05-Sep-07 | 74.0 | 1.17 | 72.83 | 72.83 | |
| 178 | 28-Aug-07 | 74.0 | 0.00 | 74.00 | 74.00 | |
| 179 | 28-Aug-07 | 74.0 | 0.00 | 74.00 | 74.00 | |
| 180 | 24-Aug-07 | 74.0 | 0.00 | 74.00 | 74.00 | |
| 181 | 28-Aug-07 | 74.0 | 0.00 | 74.00 | 74.00 | |
| 182 | 23-Aug-07 | 74.0 | 0.00 | 74.00 | 74.00 | |
| 183 | 28-Aug-07 | 74.0 | 0.00 | 74.00 | 74.00 | |
| 184 | 23-Aug-07 | 74.0 | 0.83 | 73.17 | 73.17 | |
| 185 | 23-Aug-07 | 74.0 | 0.00 | 74.00 | 74.00 | |
| 186 | 23-Aug-07 | 74.0 | 0.00 | 74.00 | 74.00 | |
| 187 | 23-Aug-07 | 75.0 | 0.00 | 75.00 | 75.00 | |
| 188 | 30-Aug-07 | 75.0 | 0.00 | 75.00 | 75.00 | |
| 189 | 23-Aug-07 | 75.0 | 0.00 | 75.00 | 75.00 | |
| 190 | 06-Sep-07 | 75.0 | 0.00 | 75.00 | 75.00 | |
| 191 | 28-Aug-07 | 75.0 | 0.00 | 75.00 | 75.00 | |
| 192 | 30-Aug-07 | 75.0 | 0.00 | 75.00 | 75.00 | |
| 193 | 29-Aug-07 | 75.0 | 0.00 | 75.00 | 75.00 | |

SEALABLE CAVITY INSPECTION SUMMARY

Bay Shore, Long Island, New York
Waterloo Barrier System

| Pile ID | Date Flushed | Pile Length (ft) | Cutoff (ft) | Final Pile Length (ft) | Probe Depth (ft) | COMMENTS |
|---------|--------------|------------------|-------------|------------------------|------------------|---|
| 194 | 06-Sep-07 | 75.0 | 0.00 | 75.00 | 75.00 | |
| 195 | 22-Aug-07 | 75.0 | 0.00 | 75.00 | 75.00 | |
| 196 | 04-Sep-07 | 75.0 | 0.00 | 75.00 | 75.00 | |
| 197 | 22-Aug-07 | 75.0 | 0.00 | 75.00 | 75.00 | |
| 198 | 22-Aug-07 | 75.0 | 0.00 | 75.00 | 75.00 | |
| 199 | 22-Aug-07 | 75.0 | 0.00 | 75.00 | 75.00 | |
| 200 | 21-Aug-07 | 75.0 | 0.00 | 75.00 | 75.00 | |
| 201 | 21-Aug-07 | 75.0 | 0.00 | 75.00 | 75.00 | |
| 202 | 21-Aug-07 | 75.0 | 0.00 | 75.00 | 75.00 | |
| 203 | 21-Aug-07 | 75.0 | 0.00 | 75.00 | 75.00 | |
| 204 | 21-Aug-07 | 75.0 | 0.00 | 75.00 | 75.00 | |
| 205 | 21-Aug-07 | 75.0 | 0.00 | 75.00 | 75.00 | |
| 206 | 21-Aug-07 | 75.0 | 0.00 | 75.00 | 75.00 | |
| 207 | 22-Aug-07 | 75.0 | 0.00 | 75.00 | 75.00 | |
| 208 | 21-Aug-07 | 75.0 | 0.00 | 75.00 | 75.00 | |
| 209 | 21-Aug-07 | 75.0 | 0.00 | 75.00 | 75.00 | |
| 210 | 21-Aug-07 | 75.0 | 0.00 | 75.00 | 75.00 | |
| 211 | 21-Aug-07 | 75.0 | 0.00 | 75.00 | 75.00 | |
| 212 | 21-Aug-07 | 75.0 | 0.00 | 75.00 | 75.00 | |
| 213 | 21-Aug-07 | 75.0 | 0.00 | 75.00 | 75.00 | |
| 214 | 21-Aug-07 | 75.0 | 0.00 | 75.00 | 75.00 | |
| 215 | 22-Aug-07 | 75.0 | 0.00 | 75.00 | 75.00 | |
| 216 | 21-Aug-07 | 75.0 | 0.00 | 75.00 | 75.00 | |
| 217 | 04-Sep-07 | 75.0 | 0.00 | 75.00 | 75.00 | |
| 218 | 21-Aug-07 | 75.0 | 0.00 | 75.00 | 75.00 | |
| 219 | 21-Aug-07 | 75.0 | 0.00 | 75.00 | 75.00 | |
| 220 | 21-Aug-07 | 75.0 | 0.00 | 75.00 | 75.00 | |
| 221 | 21-Aug-07 | 75.0 | 0.00 | 75.00 | 75.00 | |
| 222 | 21-Aug-07 | 75.0 | 0.00 | 75.00 | 75.00 | |
| 223 | | 75.0 | 0.42 | 74.58 | | Male - Male Starting Sheet, No Joint to Flush |
| 224 | 20-Aug-07 | 75.0 | 0.00 | 75.00 | 75.00 | |
| 225 | 20-Aug-07 | 74.0 | 0.00 | 74.00 | 74.00 | |
| 226 | 20-Aug-07 | 74.0 | 0.00 | 74.00 | 74.00 | |
| 227 | 20-Aug-07 | 74.0 | 0.00 | 74.00 | 74.00 | |
| 228 | 16-Jul-07 | 74.0 | 0.00 | 74.00 | 74.00 | |
| 229 | 20-Aug-07 | 74.0 | 0.00 | 74.00 | 74.00 | |
| 230 | 13-Jul-07 | 74.0 | 0.00 | 74.00 | 74.00 | |
| 231 | 13-Jul-07 | 74.0 | 0.00 | 74.00 | 74.00 | |
| 232 | 13-Jul-07 | 74.0 | 0.00 | 74.00 | 74.00 | |
| 233 | 13-Jul-07 | 74.0 | 0.00 | 74.00 | 74.00 | |
| 234 | 13-Jul-07 | 74.0 | 0.00 | 74.00 | 74.00 | |
| 235 | 13-Jul-07 | 74.0 | 0.00 | 74.00 | 74.00 | |
| 236 | 13-Jul-07 | 74.0 | 0.50 | 73.50 | 73.50 | |
| 237 | 20-Aug-07 | 74.0 | 0.00 | 74.00 | 74.00 | |
| 238 | 13-Jul-07 | 74.0 | 0.00 | 74.00 | 74.00 | |
| 239 | 13-Jul-07 | 74.0 | 0.00 | 74.00 | 74.00 | |

SEALABLE CAVITY INSPECTION SUMMARY

Bay Shore, Long Island, New York
Waterloo Barrier System

| Pile ID | Date Flushed | Pile Length (ft) | Cutoff (ft) | Final Pile Length (ft) | Probe Depth (ft) | COMMENTS |
|---------|--------------|------------------|-------------|------------------------|------------------|----------|
| 240 | 13-Jul-07 | 74.0 | 0.00 | 74.00 | 74.00 | |
| 241 | 13-Jul-07 | 74.0 | 0.00 | 74.00 | 74.00 | |
| 242 | 13-Jul-07 | 74.0 | 0.00 | 74.00 | 74.00 | |
| 243 | 16-Jul-07 | 74.0 | 0.00 | 74.00 | 74.00 | |
| 244 | 16-Jul-07 | 74.0 | 0.00 | 74.00 | 74.00 | |
| 245 | 16-Jul-07 | 74.0 | 0.00 | 74.00 | 74.00 | |
| 246 | 16-Jul-07 | 74.0 | 0.00 | 74.00 | 74.00 | |
| 247 | 16-Jul-07 | 74.0 | 0.00 | 74.00 | 74.00 | |
| 248 | 16-Jul-07 | 74.0 | 0.00 | 74.00 | 74.00 | |
| 249 | 20-Aug-07 | 74.0 | 0.00 | 74.00 | 74.00 | |
| 250 | 17-Jul-07 | 74.0 | 0.00 | 74.00 | 74.00 | |
| 251 | 17-Jul-07 | 74.0 | 0.00 | 74.00 | 74.00 | |
| 252 | 17-Jul-07 | 74.0 | 0.00 | 74.00 | 74.00 | |
| 253 | 17-Jul-07 | 74.0 | 0.00 | 74.00 | 74.00 | |
| 254 | 17-Jul-07 | 74.0 | 0.00 | 74.00 | 74.00 | |
| 255 | 17-Jul-07 | 74.0 | 0.00 | 74.00 | 74.00 | |
| 256 | 20-Jul-07 | 74.0 | 0.00 | 74.00 | 74.00 | |
| 257 | 20-Jul-07 | 74.0 | 0.00 | 74.00 | 74.00 | |
| 258 | 20-Jul-07 | 74.0 | 0.00 | 74.00 | 74.00 | |
| 259 | 20-Jul-07 | 74.0 | 0.00 | 74.00 | 74.00 | |
| 260 | 20-Jul-07 | 74.0 | 0.00 | 74.00 | 74.00 | |
| 261 | 20-Jul-07 | 74.0 | 0.00 | 74.00 | 74.00 | |
| 262 | 20-Jul-07 | 74.0 | 0.00 | 74.00 | 74.00 | |
| 263 | 20-Jul-07 | 74.0 | 0.00 | 74.00 | 74.00 | |
| 264 | 20-Jul-07 | 74.0 | 0.00 | 74.00 | 74.00 | |
| 265 | 20-Jul-07 | 74.0 | 0.00 | 74.00 | 74.00 | |
| 266 | 20-Jul-07 | 74.0 | 0.00 | 74.00 | 74.00 | |
| 267 | 20-Jul-07 | 74.0 | 0.00 | 74.00 | 74.00 | |
| 268 | 20-Jul-07 | 74.0 | 0.00 | 74.00 | 74.00 | |
| 269 | 20-Jul-07 | 74.0 | 0.00 | 74.00 | 74.00 | |
| 270 | 20-Jul-07 | 74.0 | 0.00 | 74.00 | 74.00 | |
| 271 | 20-Jul-07 | 74.0 | 0.00 | 74.00 | 74.00 | |
| 272 | 14-Aug-07 | 74.0 | 0.00 | 74.00 | 74.00 | |
| 273 | 14-Aug-07 | 74.0 | 0.00 | 74.00 | 74.00 | |
| 274 | 20-Jul-07 | 74.0 | 0.00 | 74.00 | 74.00 | |
| 275 | 20-Jul-07 | 74.0 | 0.00 | 74.00 | 74.00 | |
| 276 | 20-Jul-07 | 74.0 | 0.00 | 74.00 | 74.00 | |
| 277 | 20-Jul-07 | 74.0 | 0.00 | 74.00 | 74.00 | |
| 278 | 20-Jul-07 | 74.0 | 0.00 | 74.00 | 74.00 | |
| 279 | 20-Jul-07 | 74.0 | 0.00 | 74.00 | 74.00 | |
| 280 | 20-Jul-07 | 74.0 | 0.00 | 74.00 | 74.00 | |
| 281 | 20-Jul-07 | 74.0 | 0.00 | 74.00 | 74.00 | |
| 282 | 23-Jul-07 | 74.0 | 0.00 | 74.00 | 74.00 | |
| 283 | 23-Jul-07 | 74.0 | 0.00 | 74.00 | 74.00 | |
| 284 | 23-Jul-07 | 74.0 | 0.00 | 74.00 | 74.00 | |
| 285 | 23-Jul-07 | 74.0 | 0.00 | 74.00 | 74.00 | |

SEALABLE CAVITY INSPECTION SUMMARY
Bay Shore, Long Island, New York
Waterloo Barrier System

| Pile ID | Date Flashed | Pile Length (ft) | Cutoff (ft) | Final Pile Length (ft) | Probe Depth (ft) | COMMENTS |
|---------|--------------|------------------|-------------|------------------------|------------------|----------|
| 286 | 23-Jul-07 | 74.0 | 0.00 | 74.00 | 74.00 | |
| 287 | 23-Jul-07 | 74.0 | 0.00 | 74.00 | 74.00 | |
| 288 | 23-Jul-07 | 74.0 | 1.92 | 72.08 | 72.08 | |
| 289 | 14-Aug-07 | 74.0 | 2.25 | 71.75 | 71.75 | |
| 290 | 14-Aug-07 | 74.0 | 1.42 | 72.58 | 72.58 | |
| 291 | 14-Aug-07 | 74.0 | 1.58 | 72.42 | 72.42 | |
| 292 | 14-Aug-07 | 74.0 | 1.42 | 72.58 | 72.58 | |
| 293 | 14-Aug-07 | 74.0 | 1.50 | 72.50 | 72.50 | |
| 294 | 14-Aug-07 | 74.0 | 1.83 | 72.17 | 72.17 | |
| 295 | 14-Aug-07 | 74.0 | 2.08 | 71.92 | 71.92 | |
| 296 | 14-Aug-07 | 74.0 | 2.75 | 71.25 | 71.25 | |
| 297 | 14-Aug-07 | 74.0 | 1.25 | 72.75 | 72.75 | |
| 298 | 14-Aug-07 | 74.0 | 1.92 | 72.08 | 72.08 | |
| 299 | 14-Aug-07 | 74.0 | 1.33 | 72.67 | 72.67 | |
| 300 | 14-Aug-07 | 74.0 | 1.67 | 72.33 | 72.33 | |
| 301 | 14-Aug-07 | 74.0 | 6.08 | 67.92 | 67.92 | |