

## **Project Update - Week Ending 9/27/13**

### **Oxygen System Installation/Modifications**

On August 19, 2013, National Grid began the construction of two new oxygen injection systems at the Bay Shore/Brightwaters Former MGP Site. The new oxygen injection systems will treat groundwater in Operable Unit Number 3 (OU-3) at 87 Community Road and in Operable Unit Number 1 (OU-1) at the OU-1 North property, located between N. Clinton Avenue and 5th Avenue, north of the Long Island Rail Road. In addition, National Grid will modify existing treatment systems within OU-1 and Operable Unit Number 2 (OU-2) to better treat impacted groundwater. Work will be completed on portions of the following properties:

- 87 Community Road (OU-3)
- OU-1 North (OU-1)
- 60/66 North Clinton Avenue (OU-1)
- 61 North Clinton Avenue (OU-1)
- 33 North Clinton Avenue (OU-2)
- Adjacent to Montauk Highway and Garner Lane (OU-2)

#### **Activities September 23 through September 27, 2013:**

- Completed grading activities at 87 Community Road
- Took delivery of the 87 Community Road oxygen injection system; plumbed oxygen injection lines to the injection manifold and connected electricity
- Started up the 87 Community Road oxygen injection system
- Began trenching and plumbing activities at 60/66 North Clinton Avenue

#### **Two-Week Outlook**

- Complete paving and site restoration at 87 Community Road
- Complete trenching and plumbing activities at 60/66 North Clinton Avenue
- Begin trenching and plumbing activities at 61 North Clinton Avenue adjacent to Union Boulevard

## Photographs



87 Community Road oxygen injection system location



Excavated trench at 66 North Clinton Avenue