

Week Ending 05/04/07

Temporary steel sheeting used to support the Southern Cell excavation was removed from the ground. Traffic controls were put in place and the closure of North Clinton Avenue began on May 1, 2007. With the road closed, the pre-trenching activities necessary to advance the barrier wall sheeting continued into North Clinton Avenue. Various communication utilities were exposed and the barrier wall sheeting progressed past them without service interruption. A fire hydrant and one water service line were relocated in support of the barrier wall installation. Similarly, two gas mains were shut down and capped along with a sanitary sewer line and an associated sanitary sewer service line.

The Barrier Wall contractor began installation of steel sheet pile beginning on the Northeast corner of Union Blvd. and North Clinton Avenue and progressing diagonally to the northwest. To date, all sheet piles have been driven to the depth specified in the work plan. Monitoring activities continued through the work period.

