

Week Ending 05/13/07

North Clinton Avenue remains closed from Ackerson Street to Union Boulevard in support of the barrier wall construction, with traffic controls in place in support of the detour of vehicles around the work area. Pre-trenching activities necessary to install the barrier wall sheeting continue on the west side of North Clinton Avenue. All barrier wall sheeting crossing North Clinton Avenue from the northeast corner of Union Boulevard and North Clinton Avenue and progressing diagonally to the northwest is complete and approximately 40% of the sheeting along the west side of the road have been driven in place. Flushing and grouting of the joints between sheets has begun and is approximately 20% complete for the sheeting crossing North Clinton Avenue. The water main beneath North Clinton Avenue has been reconnected. Monitoring activities continued through the work period.

During the work period, one air monitoring station detected particulates (dust) above the action level. The dust was attributed to the operation of a front end loader that was working in the area and the area was sprayed with water (city drinking water) to control the dust in accordance with the work plan.

