

Week Ending 05/20/07

The re-opening of North Clinton Avenue will occur by May 25, 2007.

North Clinton Avenue remains closed from Ackerson Street to Union Boulevard in support of the barrier wall construction, with traffic controls in place detouring vehicles around the work area. Pre-trenching activities necessary to install the barrier wall sheeting are complete along North Clinton Avenue. Pre-trenching along Segment 3 – north side of Union Boulevard –has begun. All barrier wall sheeting crossing North Clinton Avenue from the northeast corner of Union Boulevard and North Clinton Avenue and progressing diagonally to the northwest is complete and approximately 75% of the sheeting along the west side of the road have been driven in place. The first two steel sheets along Segment 3 have also been installed. Flushing and grouting of the joints between sheets has begun and is approximately 60% complete for the sheeting crossing North Clinton Avenue. The natural gas mains and Verizon telecommunication lines beneath North Clinton Avenue has been reconnected. Backfilling of the trench crossing North Clinton Avenue has begun. Monitoring activities continued through the work period.

