

Week Ending 11/25/07

Remedial construction activities were suspended on Thursday, November 23 and Friday, November 24, 2007 in observance of the Thanksgiving Day Holiday.

As part of the Phase II remedial work in OU-1 (soil removal north of the Long Island Rail Road tracks), KeySpan's Remediation Contractor relocated the temporary enclosure and vapor management units that protect against odors and the release of contaminants during the excavation work to the fourth portion of the Shallow Excavation Area. This movement of the enclosure was performed using a crane to pick up the structure and move it to the fourth location. Air monitoring activities conducted along the property boundary during the excavation activities and the movement of the enclosure noted none of the approved action levels to be exceeded during this period. Thirty-nine (39) truck loads of impacted soil were shipped from the Site during the week ending November 25, 2007. The soil was shipped for thermal treatment to two disposal facilities, one in Pennsylvania and one in New Jersey.

KeySpan's Remediation Team continued to assess options to complete Segment 3 of the barrier wall (parallel to Union Boulevard). No additional caisson installation work was performed during the week ending 11/25/07. The first caisson remains in-place with approximately twenty feet of caisson extending above the ground surface.

