

Week Ending 5/18/08

ENTACT and Associates, LLC (ENTACT), KeySpan's Remediation Contractor for the excavation and waste management activities, completed excavation and backfill activities in the westernmost cell (Cell C1) located in the western portion of Deep Excavation Area C. Deep Excavation Area C is located along the southern portion of the Phase II Site adjacent to the Long Island Rail Road. Once completed, ENTACT began excavation activities in Cell C3 (i.e., the central of the three cells located in the western portion of Deep Excavation Area C). The excavation and backfill activities were conducted under the temporary enclosure equipped with the vapor management systems to control dust and odors.

ENTACT also continues to manage soils removed during the excavation activities. Thirty-four (34) truck loads of impacted soil were shipped from the Site during the week ending May 18, 2008. The soil was shipped to three thermal treatment facilities, one in Pennsylvania, one in Delaware and one in New Jersey.

As part of the Phase I activities, subsequent to the completion of the installation of the barrier wall, ENTACT continued restoration activities at the Phase I Site. Restoration activities consisted of general housekeeping and minor earth grading. ENTACT also continued the monitoring and maintenance, as necessary, of the soil erosion and sediment control measures. In addition, ENTACT began the sidewalk restoration activities along the eastern side of North Clinton Avenue.

