

Week Ending 6/15/08

ENTACT and Associates, LLC (ENTACT), KeySpan's Remediation Contractor for the excavation and waste management activities, completed the excavation and backfill activities at Deep Excavation Area B. Deep Excavation Area B is located in the eastern portion of the Site in an area to the northeast of Deep Excavation Area C. The excavation and backfill activities were conducted under the temporary enclosure equipped with the vapor management systems to control dust and odors.

ENTACT also continued to manage soils removed during the excavation activities. Forty-four (44) truck loads of impacted soil were shipped from the Site during the week ending June 15, 2008. The soil was shipped to three thermal treatment facilities, one in Pennsylvania, one in Delaware and one in New Jersey.

In addition, ENTACT continued work associated with the installation of the temporary earth support system (i.e., steel sheet pile) in the eastern portion of Deep Excavation Area C. Specifically, installation activities were conducted at Cells C4, C5 and C6. Approximately 152 linear feet of sheet pile was installed during this time period. Welding activities associated with the installation of the temporary earth support system were conducted on Saturday, June 14, 2008.

Subsequent to the completion of the Phase I remedial activities, to facilitate future construction activities on the Site associated with next phase of the remediation, ENTACT continued earth work (grading) to establish grades necessary for the future construction activities. ENTACT also continued with the monitoring and maintenance, as necessary, of the Phase I soil erosion and sediment control measures. In addition, ENTACT continued with the restoration of the sidewalk areas along North Clinton Avenue. As part of these activities, ENTACT planted three trees in the area between the sidewalk and the curb and placed the topsoil within the sidewalk lawn areas.

