

Week Ending 7/13/08

ENTACT and Associates, LLC (ENTACT), KeySpan's Remediation Contractor for the excavation and waste management activities, completed excavation and backfill of the Cell C5 excavation and began excavation activities in Cell C8. Both of these cells are located in the central portion of Deep Excavation Area C. Deep Excavation Area C is located in the southern portion of the Site adjacent to the Long Island Railroad right-of-way and consists of ten individual excavation areas (i.e., cells). Excavation and backfill activities have been completed at Cells C1, C2, C3, C4 and C5. The excavation and backfill activities were conducted under the temporary enclosure equipped with the vapor management systems to control dust and odors. ENTACT also continued the placement of the backfill materials in the Shallow Excavation Area.

ENTACT continued to manage soils removed during the excavation activities. Fifty-eight (58) truck loads of impacted soil were shipped from the Site during the week ending July 13, 2008. The soil was shipped to three thermal treatment facilities, one in Pennsylvania, one in Delaware and one in New Jersey.

Subsequent to the completion of the remedial activities, no site work was conducted on the Phase I Site with the exception of periodic watering to promote the growth of the newly seeded area.

