

Week Ending 10/05/08

ENTACT and Associates, LLC (ENTACT), National Grid's Remediation Contractor for the excavation and waste management activities, completed the placement of the backfill materials in the Shallow Excavation Area as well as the construction of the Site-Wide Cap. The Site-Wide Cap consists of a demarcation fabric installed over the backfill of the Shallow Excavation Areas and 18-inches of sandy soil surfaced with a six-inch layer of stone. In addition, ENTACT completed the installation of the permanent fencing along the southern side of the Phase II Site (i.e., adjacent to the Long Island Railroad right-of way). The permanent fencing replaces the temporary fencing installed to facilitate implementation of the Phase II remedial construction activities. Finally, ENTACT completed demobilization of the equipment and temporary facilities associated with the implementation of the Phase II site work.

The completion of these activities, with the exception of some concrete work associated with the site entrances from North Clinton Avenue, marks the completion of the Phase II remedial activities. The concrete work is expected to be completed during the week of October 6, 2008.

